2. Specific questions:

No.	I. Company Name	II. Managing Company	III. Business Unit	IV. Shareholders	V. Country	VI. Operation
Anglo Americ	an Managed Operations					
35	Anglo American	Anglo American	Copper	Anglo American; Inversiones Mineras Becrux SpA (Codelco/Mitsui); Mitsubishi	Chile	El Soldado

1. "Tailings Facility" Name/identifier	2. Location	3. Ownership		operation	6. Is the Dam currently operated or closed as per currently approved design?
Dams No. 1 and 2.	Latitude: 32°39'51" S Longitude: 71° 8'50" W	Operated by Anglo American for JV partners	Inactive, see Q20 for more information	Retore 1960	Yes, see Q20 for more information

7. Raising method	• , ,	Storage Impoundment Volume (m³)	10. Planned Tailings Storage Impoundment Volume in 5 years time (m³)	Independent Expert Review	complete relevant	categorisation of this facility, based on consequence of failure?		its history, failed to be confirmed or certified as stable, or experienced notable stability concerns, as	external engineering support for this purpose?	
Landform (see Q20 for more information)	25	3.3 M	3.3 M	2017, See Q20 for more information	No	High	Anglo American Technical Standard (AA TS 602 001)	Yes - failed in 1965 (El Cobre earthquake), decades prior to Anglo American ownership. See Q 20.	Yes - In house engineering specialist On demand support from external engineer.	No

18. Is there a) a closure plan in place for this dam, and b) does		20. Any other relevant information and supporting documentation.
it include long term monitoring?		
No	Yes, See Q20 for additional information	Q1: Dams 1 and 2 are contiguous, forming a single facility. Q4, Q6 & Q7: This facility was aquired by Anglo American several decades after its 1965 failure during the El Cobre earthquake. The remaining structure is defined as a "landform" as neither liquid nor slurry is retained. Q11: Yes Q18: The remaining facilities, including the area impacted by the 1965 failure, have been declared as "sacred ground" and no remedial work is permitted by the communities or authorities. Q19: Not performed as yet, but Anglo American long term Sustainable Mining Plan requires this to be done for all managed sites within the next 2 years.